

Application for Solar PV System's Commissioning & Grid-Connection

Application Number ----- (SN)/ PV_CC /----- (Year)

Information of the Applicant's POC

Organization (if applicable) CR

First Name Last Name CPR

Block Road Building

Telephone Mobile e-mail

PV Capacity of Preliminary-Approval kW Proposed PV Capacity (if different) kW

Voltage Delivery V SPN (if applicable)

Attached Approved Solar PV Design Application? Notes

Information of the Assigned Contractor

Name CR Level

Governorate Block Area

Building Road Fax

Telephone Mobile e-mail

Information of the Assigned Consultant – if any

Name CR Level

Governorate Block Area

Building Road Fax

Telephone Mobile e-mail

Civil & Structural

Pass?

Foundations (state, breakage, deterioration of the surface)

Structural and PV modules alignments as per the submitted design

Roof-integrity and ingress-protection of mounting system

General conditions of the cabins with their access-door

Integrity and layout of cableways & conduits

Mounting of supporting structures

Condition of the components (damages, defects, corrosion, ...)

Bolts and tightening conditions



Solar PV Equipment

Pass?

Mechanical integrity of the components (faults, breakdowns or incomplete assembly)

Labeling of all components

Correct equipment's sizing as per the approval submitted designs

No shading obstructions for all PV modules

Tightening of cable glands with the correct installation as per EWA's regulations

Assembly and crimping of plug-in connectors

Positioning and fixation of all components, with enough inverter's ventilation

IP-degree of all equipment as per the submitted design

Positioning and fixation of all components

DC & AC Protection & Labeling

Pass?

The measured maximum PV array voltage is as per the submitted design

Functional earthing and bonding for all equipment

PV array's earth residual current monitoring detection is functional

All circuits, protective devices, switches and terminals suitably labeled

Means of isolation on the AC side is clearly labeled, with healthy-fuses (if applicable)

Dual supply warning labels are fitted at point of interconnection

A SLD with shutdown-procedure are displayed on-site where PV modules are installed

All signs and labels are suitably affixed and durable

Cables' Insulation Resistance

Submitted?

DC cables' insulation resistance seclude with date and signature

AC cables' insulation resistance seclude with date and signature

Interface-Protection

Pass?

The enabled functions of the interface protection are those required by EWA

The thresholds are those required by EWA

Interface protection settings are attached herewith



Measured Data at Commissioning Connection – Witnessed by EWA

	<i>Measurement?</i>
<i>In-plane irradiance (POA)</i>
<i>PV modules' temperature</i>
<i>Ambient air temperature</i>
<i>DC side:</i>
– <i>Array voltage</i>
– <i>Array current</i>
<i>AC side:</i>
– <i>Array voltage</i>
– <i>Array current</i>
<i>Output power-factor</i>
<i>Requirement to measure the voltage and current for each string (shall be enclosed)</i>	<input type="checkbox"/>
<i>Interface device switches off in case of power-cut (anti-islanding)?</i>	<input type="checkbox"/>
<i>After a power recovery the interface-protection recloses the dedicated switch?</i>	<input type="checkbox"/>

Power-Quality & Special Requirements While Commissioning (if applicable) – Witnessed by EWA

	<i>Measurement?</i>
<i>Voltage Total-Harmonic-Distortion (AC side):</i>	
– <i>R-G</i>
– <i>Y-G</i>
– <i>B-G</i>
– <i>N-G</i>
<i>Current Total-Harmonic-Distortion (AC side):</i>	
– <i>R-G</i>
– <i>Y-G</i>
– <i>B-G</i>
– <i>N-G</i>
<i>Post-submission for a detailed harmonics' readings, if necessary?</i>	<input type="checkbox"/>
<i>Special testing for both external interface-protection and the transformer, if applicable?</i>	<input type="checkbox"/>

<i>Submitted by</i>	<i>Date and EWA result</i>	<input type="checkbox"/> <i>Pass</i>	<input type="checkbox"/> <i>Fail</i>
<i>Date & signature</i>	<i>Name & signature</i>		

